

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – Mahabubnagar Region – Providing BT on road from Gunmukla to Manthronipally of Dhanwada(M) of Mahabubnagar District, sanctioned under CRR 2017-18 grant – Est. cost Rs.168.00 lakhs – Post facto EOAT upto 28.08.2019 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

**G.O.Rt.No. 403**

**Dated: 22-09-2020**

**Read:-**

From the ENC, PR, Hyderabad, Lr.No.W11/DEEIII/CRR/EOAT /Manthronipally/2017-18,  
Dt:17.07.2020.

&&&

**ORDER:**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 28.08.2019 (222 days) in respect of the work "Providing BT on road from Gunmukla to Manthronipally of Dhanwada(M) of Mahabubnagar District" sanctioned under CRR 2017-18, without imposing any penalty, as the delay is not attributed to the contractor due to handed over site and stay order of Hon'ble High Court.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**SANDEEP KUMAR SULTANIA**  
**SECRETARY TO GOVERNMENT**

**To**

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

**Copy to:**

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**